6/03/2024 15:31

					-					
No	Department	Project Names	TOTAL MID-YEAR BUDGET	Туре	Main Category	Proposed Tender / RFQ Month	% Project Completed	Original PC Date	Proposed PC Date	
			rs	-						
41	Assets	A Road - Hovell St - Sealed road between Ewings Rd and Bank St (Infrastuctures)	-	Upgrade	Roads		70%	Jun-2024	Jun-2024	Consultation with the the road and Design
42	Assets	Saleyard Road Avenel Road construct Bank to Hovell	36,729	Upgrade	Roads		40%	Jun-2024	Jun-2024	Concept Design con detailed design will b
44	Assets	Habel Road	-	Upgrade	Roads					Project deferred pen as per the midyear re
45	Assets	Terrara Lane Sealing Works (Design)	-	Upgrade	Roads		100%	Jul-2023	Jul-2023	Detailed design und subject to budget bid
46	Assets	Frost Street and Railway Street Realignment)Design)	-	Upgrade	Roads		100%	Jul-2023	Jul-2023	Detailed design unde subject to budget bid
49	Assets	Baxters Road - (stabilising gravel pavement + seal - 675m south of Goulburn Weir Rd) - Design	110,000	Upgrade	Roads		60%	Jun-2024	Jun-2024	Detailed design unde subject to budget bid
51	Assets	White Street Pavement widening - K&Ch & asphalt surface 180m south of Kennedy (Design)	77,000	Upgrade	Roads		90%	Jun-2024	Jun-2024	Detailed design unde subject to budget bid
53	Assets	Drainage and Kerb Caravan Park frontage - Burton's Bridge (Design)	59,699		Kerb & Channels		100%	Jul-2023	Jul-2023	Detailed design unde subject to budget bid
54	Assets	Gross Pollutant Trap Blayney Lane	-		Drainage		20%	Jun-2024	Jun-2024	Works deferred - pro (curently out to tende
56	Assets	1-3 Kennedy St Drainage expansion (Design)	136,100		Drainage		100%	Jul-2023	Jul-2023	Detailed design und subject to budget bid
57	Assets	Violet Town - SW Drainage Strategy (PH)	-		Drainage		20%	Jun-2024	Jun-2024	Works deferred - pro (curently out to tende
58	Assets	Schiffner Street drainage design	-		Drainage		20%	Jun-2024	Jun-2024	Works deferred - pro (curently out to tende
59	Assets	Caulfield St Violet Town Open drain construction	-		Drainage		20%	Jun-2024	Jun-2024	Works deferred - pro (curently out to tende
60	Assets	Nagambie Industrial Area Drainage Scoping	100,000		Drainage		20%	Jun-2024	Jun-2024	Works deferred - pro (curently out to tende
61	Assets	NAGAMBIE Cemetery Lane - Drainage Improvement works	-		Drainage		20%	Jun-2024	Jun-2024	Works deferred - pro (curently out to tende
63	Assets	O'Connors Road Mangalore Table Drain	-		Drainage		20%	Jun-2024	Jun-2024	Works deferred - pro (curently out to tende
64	Assets	Flood Recovery Transport Infrastructure	150,000		Roads		85%	Jun-2024	Jun-2024	Balance of flood reconstruction prior to o
65	Assets	Blayney Lane Parking Study	100,000		Community Service		5%	Jun-2024	Jun-2024	Study Brief commen
66	Assets	Bridges and Major Culverts	281,623		Drainage		25%	Jun-2024	Jun-2024	Tarcombe Road culv works scheduled to c

Comments

the community under way for feed back on Design with drainage in gn with Drains behind kerb

ompleted, internal consultation process underway, after which I be performed

ending drainage design works and budget returned to funding body review.

nderway on track for design completion June 30. Capital works bid for 2024/25 financial year

nderway on track for design completion June 30. Capital works bid for 2024/25 financial year

derway on track for design completion June 30. Capital works bid for 2024/25 financial year

derway on track for design completion June 30. Capital works bid for 24/25 financial year

nderway on track for design completion June 30. Capital works bid for 24/25 financial year

project to be included in the Strathbogie Shire stormwater strategy der to engage a consutant to undertake the strategy)

nderway on track for design completion June 30. Capital works bid for 24/25 financial year

project to be included in the Strathbogie Shire stormwater strategy der to engage a consutant to undertake the strategy)

project to be included in the Strathbogie Shire stormwater strategy der to engage a consutant to undertake the strategy)

project to be included in the Strathbogie Shire stormwater strategy der to engage a consutant to undertake the strategy)

project to be included in the Strathbogie Shire stormwater strategy der to engage a consutant to undertake the strategy)

project to be included in the Strathbogie Shire stormwater strategy der to engage a consutant to undertake the strategy)

project to be included in the Strathbogie Shire stormwater strategy der to engage a consutant to undertake the strategy)

ecovery works currently in negotiation with DoTAR for funding to commencement

enced in February and anticpated to be completed June 2024.

ulvert design and estimate underway, Kileens Hill Road culvert o commence once negotiations for funding finalised with DoTARS

No	Department	Project Names	TOTAL MID-YEAR BUDGET	Туре	Main Category	Proposed Tender / RFQ Month	% Project Completed	Original PC Date	Proposed PC Date	
67	Assets	Chinamens Bridge Study Nagambie	300,000		Community Service		10%			Heritage Victoria cor contractors have cor now been completed completion of the str
69	Assets	Strathbogie Shire Stormwater Strategy	-		Drainage		20%	Jun-2024	Jun-2024	Works deferred - pr (curently out to tende
70	Assets	LONGWOOD Hurley Street Longwood - Drainage Improvement Works	-		Drainage		20%	Jun-2024	Jun-2024	Works deferred - pr (curently out to tende
71	Assets	Cemetery Lane drainage improvement	-		Drainage		20%	Jun-2024	Jun-2024	Works deferred - pr (curently out to tend
72	Assets	LONGWOOD Hurley St in Longwood - proper drainage installed all the way along it	-		Drainage		20%	Jun-2024	Jun-2024	Works deferred - pr (curently out to tende
73	Assets	LONGWOOD Hill St Longwood -Drainage Improvements	-		Drainage		20%	Jun-2024	Jun-2024	Works deferred - pr (curently out to tended)
74	Assets	AVENEL Survey & Design of Drainage b/w Ewings Rd & Mitchell St (east side of Hughes Cr)	-		Drainage		20%	Jun-2024	Jun-2024	Works deferred - pr (curently out to tende
75	Assets	VIOLET TOWN Survey & Design of Drainage Solutions along Shiffner & Mitchell Streets	-		Drainage		5%	Jun-2024	Jun-2024	Works deferred - pr (curently out to tende
	Assets	Harry Creek Road Sinkhole	125,000		Roads		10%	Jun-2024	Jun-2024	due to the difficuly in using resources from the Easter Break
	Assets	Sevens Creek Bridge DDA Exit Ramp	85,000		Footpaths		5%	Jun-2024	Jun-2024	Project yet to comme
		· · · · · · · · · · · · · · · · · · ·			-	COMM	S	-		
36	Commns	Town Entry Signs	48,000	Upgrade	Community Service		25%	Jun-2024	Jun-2024	Town entry signs ha
	Comms	Euroa Branding Project -Pitch My Project	50,000				30%	Jun-2024	Jun-2024	Currently in the proc will work with the Eu
				-	E	NVIRO / W	ASTE	•	•	
76	Enviro / Waste	Nagambie Transfer Station new waste bay	15,428		Community Service		95%	Feb-2024	Feb-2024	Project completed
78	Enviro / Waste	Violet Town Land Fill	1,011,760		Community Service		95%	Jan-2024	Jan-2024	Works completed - p
77	Enviro / Wastel	Avenel Transfer Station new waste bay	160,000		Community Service		60%	May-2024	May-2024	Footing poured - an
	Enviro / Wastel	Solar Battery - Euroa Depot	82,000				100%	Jan-2024	Jan-2024	Project completed ar
38	Enviro/waste	Transfer Station resale shop	112,500		Community Service		20%	Apr-2024	Apr-2024	Works awarded. Ter
						IT				
80	IT	Information Technology	487,000						Jul-2024	Works in progress
82	IT	Digital Transformation Project	-		1			1	Jul-2024	Contribution for COL Mansfield as Mansfie
·										

Comments

continue to be engaged in this project. Extent Heritage and specialist completed three site visits. All digitisation and photogrammetry have ed. Options report is expected to take a further 3-4 weeks, post the structural engineering assessment.

project to be included in the Strathbogie Shire stormwater strategy der to engage a consutant to undertake the strategy)

project to be included in the Strathbogie Shire stormwater strategy der to engage a consutant to undertake the strategy)

project to be included in the Strathbogie Shire stormwater strategy der to engage a consutant to undertake the strategy)

project to be included in the Strathbogie Shire stormwater strategy der to engage a consutant to undertake the strategy)

project to be included in the Strathbogie Shire stormwater strategy der to engage a consutant to undertake the strategy)

project to be included in the Strathbogie Shire stormwater strategy der to engage a consutant to undertake the strategy)

project to be included in the Strathbogie Shire stormwater strategy der to engage a consutant to undertake the strategy)

in providing a defined scope for this work it is intended to be rectified om the Operations team. Works anticipated to be commencing after

mence

nave been designed using new branding.

bcess of awarding tender. Once awarded, the successful consultant Euroa Branding Committee to complete the project.

pending EPA final inspection and sign off

ancitpated project competion DATE

and being used

entative start date March 2024 on site

DDI regional collaboration project. Not as yet required to be paid to sfield have received the two lots of grant funding.

No	Department	Project Names	TOTAL MID-YEAR BUDGET	Туре	Main Category	Proposed Tender / RFQ Month	% Project Completed	Original PC Date	Proposed PC Date	
						OPERATI	ONS			
43	Operation	Euroa Service Centre (roundabout) upgrade - landscaping	26,000	Upgrade	Community Service		0%	Jun-2024	Jun-2024	Waiting design for qu
79	Operation	Plant and Equipment	1,416,728				10%	Jun-2024	Jun-2024	In progress
	Operation	Major patching	607,068				15%	Jun-2024	Jun-2024	Contract documents of anticpated compeltion
	Operation	E Building - 'Euroa Tennis Club - Remove existing cyprus tree & replace	1,296				0%	Jun-2024	Jun-2024	Project completed
18	Operations	Zero Class Roads Progam	-	Upgrade	Roads	Aug-23	100%		Dec-2023	2023/24 Zero Class F
	Operations	Zero Class:Downs Rd (Earlston) CH 2430-4080	-		Roads	Aug-23	100%		Dec-2023	Completed
	Operations	Zero Class:Angle Rd (Euroa) CH 5025-7590	-		Roads	Aug-23	100%		Dec-2023	Completed
	Operations	Zero Class:Oshea La (Molka) CH 310-1710	-		Roads	Aug-23	100%		Dec-2023	Completed
	Operations	Zero Class:Symes La (Violet Town) CH 0-2040	-		Roads	Aug-23	100%		Dec-2023	Completed
	Operations	Zero Class:Kellys La (Violet Town) CH 5330-6000	-		Roads	Aug-23	100%		Dec-2023	Completed
17	Operations	Resheet Program	730,568	Upgrade	Roads		100%	Feb-2024	Feb-2024	2023/24 Gravel reshe
	Operations	Resheet-Riggs Creek Rd (Riggs Creek) CH 0-3850					100%	Feb-2024	Feb-2024	Gravel resheets comp
	Operations	Resheet-Murray ST (V'town) Ch 310-455					100%	Feb-2024	Feb-2024	Gravel resheets comp
	Operations	Resheet-Donovans RD (Ruffy) Ch 0-2270					100%	Feb-2024	Feb-2024	Gravel resheets comp
	Operations	Resheet-Fergusons LN (Mangalore) Ch 2390-3170					100%	Feb-2024	Feb-2024	Gravel resheets comp
	Operations	Resheet-Martins RD (Tabilk) Ch 0-2260					100%	Feb-2024	Feb-2024	Gravel resheets comp
	Operations	Resheet-Newtons LN (Euroa) Ch 0-270					100%	Feb-2024	Feb-2024	Gravel resheets comp
	Operations	Resheet-Primrose ST (Violet Town) Ch 929-1310					100%	Feb-2024	Feb-2024	Gravel resheets comp
	Operations	Resheet-Walkers RD (S'bogie) Ch 805-1840					100%	Feb-2024	Feb-2024	Gravel resheets comp
	Operations	Resheet-Weibye TK (Ruffy) Ch 2990-5485					100%	Feb-2024	Feb-2024	Gravel resheets comp
	Operations	Resheet-Wicket Hill RD (Tarcombe) Ch 4070-7040					100%	Feb-2024	Feb-2024	Gravel resheets comp
	Operations	Resheet-Grimwade RD (Nagambie) Ch 13408-15638					100%	Feb-2024	Feb-2024	Gravel resheets comp
	Operations	Resheet-Riggs Creek RD (Riggs Creek) Ch 3850-6795	5				100%	Feb-2024	Feb-2024	Gravel resheets comp
	Operations	Resheet-Geodetic RD (Miepoll) Ch 0-3020					100%	Feb-2024	Feb-2024	Gravel resheets comp
	Operations	Resheet-Mackrells RD (Strathbogie) Ch 2120-4415					100%	Feb-2024	Feb-2024	Gravel resheets comp
19	Operations	Upgrade Urban Gravel Roads	200,000	Upgrade	Roads		0%	Jun-2024	Jun-2024	Bakehouse Lane(Eur
23	Operations	Euroa Tennis Club remove cypress tree and replace	-	New	Community Service	Jul-23	100%		Aug-2023	Completed
39	Operations	Euroa Depot generator replacement	-	New	Buildings		100%	Jan-2024	Jan-2024	Completed
	Operations	Nagambie Splash Park	-		Community Service		85%		Jun-2024	Works continuing as a address system issue

С	ο	m	m	е	nt	s

r quoting - anticipated commencement during May 2024

ts currently being prepared - works to commence May 2024 with an tion date of July 2024

s Roads program completed for the roads as detailed

sheet program completed for roads/road sections as detailed

mpleted

mpleted

ompleted

mpleted

mpleted

ompleted

mpleted

mpleted

ompleted

mpleted

mpleted

mpleted

mpleted

mpleted

Euroa), will be completed in May 2024

as operating issues identified. Further works required in 2024/25 to sues

No	Department	Project Names	TOTAL MID-YEAR BUDGET	Туре	Main Category	Proposed Tender / RFQ Month	% Project Completed	Original PC Date	Proposed PC Date	
1	Projects	Unallocated - Infrastructure Fund	-						Jul-2024	
2	Projects	Project Management	90,210		Community Service					Project Management procured and in place
3	Projects	Pitch My Project	-	New	Community Service	Sep-23	20%		Feb-2024	draft 2024/25 budget
4	Projects	Arts and Sculpture pick My Project	10,909	New	Community Service	Jul-23	100%		Aug-2023	Project completed
5	Projects	Sporting Fields & Courts	33,600	Upgrade	Community	Aug-23	100%		Feb-2024	Project completed
7	Projects	Streetscapes	597,570	Upgrade	Community Service	Jul-23	85%	Jun-2024	Jun-2024	Euroa - Stage 2 Com advertised Feb 24, S Town - Design revisio Planning (DTP) in pro Nagambie - Detail de DTP for review.Ex To 24
8	Projects	Nagambie Rec Reserve lighting	326,612	Upgrade	Community Service	Jul-23	95%	Jul-2023	Mar-2024	Council works comple commission, delayed
9	Projects	Swimming Pool works LRCIP	206,163	Renewal	Community Service		55%	Jun-2024	Jun-2024	Monies be allocated Pool Audit including
10	Projects	Nagambie Locksley Rd bridge	1,888,910	Expansion	Roads	Nov-23	20%	Jun-2024	Jul-2024	Contract awarded. Construction drawing
11	Projects	TCG Land use agreement fees	300,000					Jun-2024	Jul-2024	Ĭ
12	Projects	Footpaths -missing links	58,500	New	Footpaths	Aug-23	100%	Feb-2024	Feb-2024	2023/24 program of v
13	Projects	Walking Tracks	12,600	Upgrade	Footpaths	Aug-23	100%	Oct-2023	Oct-2023	2023/24 program of v
14	Projects	Design - Arboretum Link from Campbell Street to Arboretum north side (1.5m gravel)	80,000	New	Footpaths	Sep-23	65%	Mar-2024	Jun-2024	Design commenced,
15	Projects	Reseal Program	1,296,992	Upgrade	Roads	Aug-23	70%	Mar-2024	Mar-2024	In progress, on schee
16	Projects	Rehabilitation Program	658,008	Upgrade	Roads	Sep-23	70%	Mar-2024	Mar-2024	Works commenced a springs activity, howe
20	Projects	Seal Weir Road/Lake Road Kirwans Bridge - Construct	1,682,927	Upgrade	Roads	Jul-23	25%	Dec-2022	Jul-2024	Work Commenced of to be tabled for consi
22	Projects	Euroa Caravan Park 2/3 of revenue	125,861	Renewal	Community Service	Jul-23	60%	Jun-2024	Jul-2024	Ongoing - in accorda
24	Projects	Swimming Pool works	392,747	Renewal	Community Service	Jul-23	75%	Jun-2024	May-2024	Remedial works iden after pools close in N
26	Projects	Civic Centre - New Building (Options and development	170,000	New	Buildings	Oct-23	20%	May-2024	May-2024	Feasibility study com
28	Projects	Euroa Civic Centre roof cladding/toilets/fit out	-	Renewal	Buildings	Nov-23	30%	Jun-2024	Jun-2024	Contract Awarded. D 2024
29	Projects	Strathbogie Memorial Hall Stage Upgrade-Pitch My Pro	50,000	Upgrade	Buildings	Sep-23	70%	Apr-2024	Apr-2024	carpentry works com of March
30	Projects	Artbox Creative Victoria funding	13,657	New	Community Service	Jul-23	100%	Dec-2023	Dec-2023	Project completed an its fourth location Ma
31	Projects	Shade Sail: Graytown Community Centre-Pitch My Pro	15,000	New	Community Service	Sep-23	65%	Mar-2024	Mar-2024	shade structure orde
32	Projects	Longwood Football and Netball Club. Shelters and seating-Pitch My Project	35,000	New	Community Service	Aug-23	100%	Dec-2023	Dec-2023	Project completed

Comments

nt support to progress projects idetified in the 2023/24 program ace

et to be considered at the April 2024 Council meeting to be

ompleted, Longwood - Stage 2 Completed, Avenel - Signage works Strathbogie - Shovel Ready - Tender preparation in progress, Violet sion as per latest comments from Department of Transport & progress

design works in progress. Currently the Functional Layout plans with Toilet facilities in centre median of High st to be refurbished by June

plete. Powercor to complete installation of upgrade tranformer & ed from Jan due to storm events, now expected in March

d over remainder of financial year for priorty repairs identified trough g works: please provide some detail

Commencement of works exp. Mid to late March. Finalisng the ngs prior to project commencement

f works completed

f work completed

d, awaiting initial concept design mid March.

edule to be completed by scheduled time

and progressing, A number of ssues on creek Junction road due to wever progreessing recitifaction works as quickly as possible.

onsite (drainage) Application for permit to remove trees anticipated sideration at the April 2024 Council meeting agenda.

dance with the Master Plan

entifed in condition reports for pools and splash park to commence March

mmenced with an anticpated competion date of May/June 2024.

Design currently underway with amended design due mid March

mpleted, stage lighting brackets anticipated to be completed by end

and now in its third location for community art exhibitions, moving to larch/ April 2024

dered, poles installed anticipated to be installed in mid March

No	Department	Project Names	TOTAL MID-YEAR BUDGET	Туре	Main Category	Proposed Tender / RFQ Month	% Project Completed	Original PC Date	Proposed PC Date	
33	Projects	Euroa Memorial Oval septic tank decommissioning-Pite	20,000	Renewal	Community Service	Sep-23	20%	Jun-2024	Jun-2024	Contractor being nor by Jun 24
	Projects	Foreshore Walk	843,553	New	Footpaths	Jul-23	100%	Aug-2023	Aug-2023	Project completed ar
34	Projects	Play & Recreation spaces - various	225,665	Upgrade	Community Service	Feb-24	80%	Jun-2024	Jul-2024	bicentenial reserve (June 24, Creightons completed by May 24
	Projects	Sevens Creek Masterplan	9,807		Community Service	Oct-23	35%	Apr-2024	Jun-2024	Broader Community user groups underwa of the Play and Oper Naturte Play Space.
35	Projects	Open Space Strategy	43,903	New	Community Service	Oct-23	60%	Jul-2023	Jun-2024	Community consultat presented to Council
37	Projects	Balmattum Hill Mountain Bike feasibility study	281,629	New	Community Service	Aug-23	65%	Nov-2023	Jun-2024	Stage 1 design repo design and costings This can then be con Council.
40	Projects	Saleyards relocate truck wash DROUGHT FUNDING	500,077	New	Buildings	Oct-23	10%	Jul-2024	Jul-2024	Final public tender for meeting
	Projects	Nagambie Locksley Road intersection	140,000				10%	Jun-2024	Jun-2024	Tender advertised Fe
	Projects	School Crossing - Nagambie	100,000				10%	Jun-2024	Jun-2024	design brief to marke possible.
	Projects	E Footpath - Clifton St - Footpath link between Lewis St and Hemley St	35,000				10%	May-2024	May-2024	designs completed, o
	Projects	Transport Investing in Region DOT - Kirkland/Brock Intersection pedestrian island	20,000				0%	May-2024	May-2024	design brief to marke
	Projects	Refurbish Nagambie Civic Centre (former Library) plus	150,000				10%		Jun-2024	Works commenced a
	Projects	Streetscapes - Strathbogie	200,000				10%	Jun-2024	Jun-2024	capital works adverti
	Projects	Streetscapes - Nagambie	586,000				5%	Jun-2024	Jun-2024	toilet block in centre completed June 2024
	Projects	FLTSP Projects - Lewis Street Euroa	60,000				15%	Jun-2024	Jun-2024	Footpath works Req
	Projects	Transport Investing in Region DOT - Kennady Street Euroa Footpath - 2 sections	41,000				0%	Jun-2024	Jun-2024	capital works adverti
55	Projects	Burns Ave outfall to Atkins St - Stage 1-3 Drainage extension	115,000		Drainage		40%	Mar-2024	Mar-2024	works progressing a impacted on delivery
	Projects	E - Burns Ave outfall to Atkins St - Stage 1 Drainage extension	131,955				40%	Mar-2024	Mar-2024	works progressing a impacted on delivery

Comments

on responsive, engaging alternative contractor to have it completed

and opened

e (Euroa) and designs recieved and construction to be completed in as Creek reserve design received and construction scheduled to be 24.

ty consultation has been completed, four weeks consualttion with key way. The approved master plan will be presented to Council as a part en Space Strategy, along with the concept design for the Euroa e. Planned to be presented at the June Council Meeting.

tation completed, Draft received and being reviewed internally. To be cil in June 2024

port completed, stage 2 works incorporating final bussiness case and is in progress. Fesability Study to be completed by end of June 2024. onsidered for future funding opportunities if deemed feasible by

for construction underway to be considered at the April 2024 Council

February 2024, works anticipated to be completed by June 2024

ket Early March, comnstruction anticipated during school holidays if

, quotations in the marketplace, delivery expected May 2024

ket in March, island ionstallation in May 2024

anticipated to be completed May 2024

rtised in Feb 24, works anticipated to be completed by June 24

re island to be refurbished, quotes oin March 2024, works to be 024.

equests for Quotation (RFQ) in market February 2024, works oril 2024

rtisied in February, works anticipated to be completed in June 2024

as scheduled, minor design issues encountered but have not ry timeline

as scheduled, minor design issues encountered but have not ry timeline

No	Department	Project Names	TOTAL MID-YEAR BUDGET	Туре	Main Category	Proposed Tender / RFQ Month	% Project Completed	Original PC Date	Proposed PC Date	
	Projects	CFSF - Replacement of infrastructure at Nagambie Foreshore	660,000				5%	Jun-24		flood recovery fundir flooding of Lake nag community consultat financial year.
	Projects	CFSF - Twomey's Bridge	300,000				5%	Jun-24		Flood recovery fundi Euroa. Materials alte validate treatment. C
	Projects	CFSF - Repairs to Drysdale Bridge	300,000				25%	Jun-24		Design completed ar March 2024. Deliver negotiations with Do
	Projects	Longwood Nature Play Space-Pitch My Project	50,000	New	Community Service	Sep-23	70%	Apr-2024	Jun-2024	Contract awarded. designer for changes finalised , designs wi They will then seek f development of a co
48	Projects	Longwood Ruffy @ Tarcombe (Design)	44,913	Upgrade	Roads		100%		Aug-2023	Project completed
50	Projects	Mitchell Street - Stabilising gravel pavement + seal - 480m	65,000	Upgrade	Roads		5%			Completed. Detail of
52	Projects	Cowslip from Railway to High St gravel path	30,050	Upgrade	Footpaths		100%		Sep-2023	Project completed
	Projects	E - Burns Ave outfall to Atkins St - Stage 3 Drainage extension	67,708				40%	Mar-2024	Mar-2024	Progress on site is on to clashes with service
	TE	Betterment Fund projects	343,000				5%			Continuing to advoca allocation and obtain
		TOTAL	20,615,706							

Comments

ding for the replacement of the boardwalk surfacing damaged by the agambie. Materials alternatives identifed, need to completed ation to validate treatment. Capital works delayed until 2024/25

ding for the replacement of the bridge deck for Toomies Bridge in Iternatives identifed, need to completed community consultation to Capital works delayed until 2024/25 financial year.

and tender documentation preparation completed, to be advertised in very anticipated by August 2024. Project delayed due to protracted DoTARS regarding funding under disaster recovery program.

Draft concept design and consultation completed currently with les as per feedabck from community and Council Officers. Once will be presented to the Longwood Action Group for their approval. < further funding to deliver this project. The Pitch only included the concept design.

I design complete - capital works subject to 24/25 capital bid

s continuing to be on schedule despite a number of minor delays due vices.

ocate/negotiate with DoTARS for agreement to betterment funding aning the certified estimates to enable the projects to proceed.